BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Maintenance and Repair works at Primary Health Center at Agrahara Layout in Ward No: 05 Byatarayanapura Sub Division**
2	Estimate cost / Amount	Rs.30.00 Lakhs
3	Name of Contractor	Sri.Gnanendra Murthy M D
4	Amount of Contract	Rs.2724441.00
5	Agreement No	05/2021-22 , Dated: 05-07-2021
6	No. and date under which the work order has been issued	05/2021-22 , Dated: 05-07-2021
7	Time limit originally fixed for completion	09 Months
8	Date of application by the contractor for granting extension	1/3/2022
9	Date of receipt of application in the sub-division office	1/3/2022
10	Extension granted if any:	Nil
	1. From	
	2. To	
11	Work carriedout by the contractor during the original period stipulated in contract	PCC, RCC and Reinforcement
12	Work carriedout during the first period of extension	Finishing Works
13	Work carriedout during and extension	PCC, RCC and Reinforcement
14	Time now applied for	
15	Date of recommending time limit applied	
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	0
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	-
21	Report of Asst Executive Engineer	84 days delay nominal penalty may be imposed
22	Recommendation of Executive Engineer	As Rs 1/- per day penalty may be imposed.

Assistant / Junior Engineer
Project Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Asst Executive Engineer
Project Division, BBMP

Chief Engineer
Yelahanka Zone, BBMP

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ